

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
35	Supplying patti type fluorescent tube light fitting of 4' -suitable for 28 watts fluorescent tube fitting. made out of M.S Sheet and stove enameled with HF Electronic Ballast . locking type brass contact holders mounted on double fold type sheet base fully wired for use on 230 volts AC . Supply including T5 lamp.							
	For Stage							
			10				10.00	
	Present Qty						10.00	Nos

B.B. [Signature]
Contractor


[Signature]
Assistant Engineer
15-12-18

[Signature]
Asst. Executive Engineer,
15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
36	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system. 48" Sweep (1200mm) Regular model							
	For Stage							
			6				6.00	
	Present Qty						6.00	Nos


Contractor


Assistant Engineer
15-12-18


Asst. Executive Engineer,
15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout

Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
37	Fixing all types and all capacities of fluorescent / false ceiling / spot light / CFL / LED fittings indoor on the wall / ceiling / rafters / girders using 23/0.0076" twin twisted PVC insulated wires, required Nos of round blocks and clamps. On wall / ceiling / Rafter / Girders							
	For Stage							
			10				10.00	
Present Qty							10.00	Nos

B.B. J
Contractor


M. Thi
Assistant Engineer
15-12-18

o o o o o
Asst. Executive Engineer,
15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Description of Item		No	Length	Breadth	Depth	Qty	Unit
38	Fixing a ceiling / Wall mounting fan of all capacities and all types to the existing 'S' hook with fan regulator to the existing board together with supplying and fixing 5 amps. ceiling rose, necessary length of 23 / 0.0076 inch PVC insulated twin twisted copper wire and wiring.							
	For Stage							
			6				6.00	
Present Qty							6.00	Nos


Contractor


Assistant Engineer
15-12-18


Asst. Executive Engineer,
15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Description of Item		No	Length	Breadth	Depth	Qty	Unit
34	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit. The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc. the pipe shall have 16 through holes of 122 mm dia							
	For Stage							
			1				1.00	
Present Qty							1.00	Nos


B.B. S
Contractor

A. J. H.
Assistant Engineer
15-12-18

[Signature]
Asst. Executive Engineer,
15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
40	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV.40mm							
	For Stage							
			1	4.00			4.00	
Present Qty							4.00	mtrs


Contractor


Assistant Engineer
15-12-18


Asst. Executive Engineer,
15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Description of Item		No	Length	Breadth	Depth	Qty	Unit
41	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc. 16Sqmm							
	For Stage							
			1				1.00	
Present Qty							1.00	Nos

B.B. J
Contractor

A. H. H
Assistant Engineer
15-12-18

[Signature]
Asst. Executive Engineer,
15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Description of Item		No	Length	Breadth	Depth	Qty	Unit
42	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure.// - Double Door.8Way SP							
	For Stage							
			3				3.00	
Present Qty							3.00	Nos


Contractor


Assistant Engineer

15-12-18


Asst. Executive Engineer,

15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
43	Providing Supplying and commissioning of 1 HP submersible Monoblock pump with starter 15mm cable with necessary GI fittings with suction & Delivery hose pipes including necessary fittings etc completed as per specifications.							
	For Stage							
			1				1.00	
Present Qty							1.00	Nos

B.B. S
Contractor

A. S. S
Assistant Engineer

15-12-18

[Signature]
Asst. Executive Engineer,

15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit	
44	Providing and fixing to wall, ceiling and floor, low-density polyethylenepipes 10.00KG/sa.cn-l. working pressure 25mm outside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications.							
	For Stage							
		1	30.00			30.00		
						Present Qty	30.00	mtrs


Contractor


Assistant Engineer

15-12-18


Asst. Executive Engineer,

15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
45	Providing and fixing in position 15mm nominal bore brass ferrule with CI mouth cover including boring and tapping the main, cost of all materials. labour and HOM of equipments with all leads complete as per specifications.							
	For Stage							
			3				3.00	
Present Qty							3.00	Each


Contractor


Assistant Engineer

15-12-18


Asst. Executive Engineer,

15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
E-01	KSRB 4.2.8: Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.46cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles, and beams retaining walls, return walls, walls (any thickness) including attached plasters, columns, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications							
	For Platform flooring							
	Front		1	26.50	12.00	0.22	69.96	
	RHS		1	5.50	1.80	0.20	1.98	
			1	3.20	4.70	0.20	3.01	
			1	5.30	2.00	0.20	2.12	
	LHS		1	8.50	4.50	0.20	7.65	
	Deduct for Steps		-1	1.50	1.70	0.22	-0.56	
			-1	1.25	1.75	0.22	-0.48	
							Present Qty	83.68
							Limited to	83.26
								Cum
								Cum


Contractor


Assistant Engineer

13-07-18


Asst. Executive Engineer,

13/7/2018